



JOHN GUMM BUILDING PROJECT UPDATE

Columbia County, OR

WORK CONTINUES!

We are continuing with ceiling install and adding window work in the basement, mudding, taping and window painting on 1st floor, and insulation and drywall on the 2nd floor. We have hit a huge milestone that mechanical, electrical, and plumbing rough in has been completed and passed inspection!!! As we move onto building finishes, we are excited to see the building really start to come together and look like a great space for Columbia County!

WHAT'S NEXT

Next, we are moving onto more painting and prepping for flooring on the 1st floor and mudding and taping on the 2nd floor, and the ADA ramp on the exterior.



Level Two Drywall Installation



Level One Window Painting